

Project Status

As of March 18, 2008

- The member installation was completed
- The flooring (tiles and carpet) was completed in the main Masjid area and was started in the mezzanine.
- The sound System is operational in the Masjid. Only the member equipment to be installed.
- Painting should be finalized as soon as flooring installation is complete.
- The Fire Alarm and Sprinkler Systems should be completed and operations this week. Monitoring services for the this system will be needed.
- The installation of the windows for the entire building should also be completed this week.
- The Town of Tecumseh finally approved the revised drainage plans and the parking lot work will re-start by the end of March or early April due to weather conditions.
- Flooring materials for the main entrance hallway and staircase were ordered and should be completed by early to mid April.
- The painting for the main entrance hallways and staircase will be completed after making another windows opening in the new principal office.
- The inspections by the Town is scheduled for Thursday March 20, 2008.
- Bids for iterior wood work were requested.
- Work on the dome may start next month.